

# LONDON GROVE TOWNSHIP

## PUBLIC WORKS

### BRIDGE PROGRESS REPORT

February 2018

Given the number of bridge projects affecting the Township we have decided to provide a report to keep everyone updated on the status of these projects. While most of these projects are not under our control, we are making every effort to be involved in the coordination and planning, such that we can disseminate information and address London Grove Township concerns.

|                                     |               |  |
|-------------------------------------|---------------|--|
| <b><u>STATE STREET BRIDGE</u></b> - | Location:     | State St between Indian Run & Avondale Borough |
|                                     | Municipality: | Avondale Borough                               |
|                                     | Owner:        | Chester County                                 |
|                                     | Contractor:   | Column Construction                            |
|                                     | Status:       | CLOSED - Under Construction                    |
|                                     | Completion:   | 05/25/18                                       |

Construction meeting was held 2/15/18, project is on schedule for 5/25/18 completion date. The County is concerned with the scheduling of PECO to relocate gas line affecting the overall project completion date; Avondale Borough was to follow up with PECO to assure timely response. Column Construction will work to do better job of maintaining signage in London Grove Township. Next meeting March 2, 2018.

|                                    |               |                                   |
|------------------------------------|---------------|-----------------------------------|
| <b><u>VALLEY ROAD BRIDGE</u></b> - | Location:     | Valley Rd just off S. Guernsey Rd |
|                                    | Municipality: | London Grove Township             |
|                                    | Owner:        | Chester County                    |
|                                    | Contractor:   | Lobar Site Development            |
|                                    | Status:       | CLOSED - Under Construction       |
|                                    | Completion:   | December 2019                     |

Pre-construction meeting was held 12/7/17. The project has started with tree removal for utility relocation. The road is currently closed to general traffic however the road remains passable for Hytech as well as Borough and Township operations. Upon completion of utility relocation, the road may be reopened for a period while a temporary bridge is constructed. The temporary bridge will be for Hytech and our use only, not general traffic. Next meeting 2/26/18

**EWING ROAD BRIDGE -**

|               |                             |
|---------------|-----------------------------|
| Location:     | Ewing Rd @ West Woodview Rd |
| Municipality: | London Grove Township       |
| Owner:        | PennDOT                     |
| Contractor:   | Walsh Granite               |
| Status:       | OPEN – Pre-Construction     |
| Completion:   | TBD                         |

This project is part of the PennDOT Rapid Bridge replacement program. A Spring 2018 closure is anticipated, and the project is expected to take 75 days. The project may overlap with the Coventry Reserve upgrades to W. Woodview Rd. A meeting to discuss coordinating the 2 projects was held on February 6, 2018 at Penn Township.

**McCUE ROAD BRIDGE -**

|               |  |
|---------------|--|
| Location:     | McCue Rd between Woodview Rd & Church Rd |
| Municipality: | London Grove Township                    |
| Owner:        | London Grove Township                    |
| Contractor:   | TBD                                      |
| Status:       | OPEN – Design                            |
| Completion:   | TBD                                      |

Carroll Engineering is currently working on the final design and bid documents for this project.