

LONDON GROVE TOWNSHIP

PUBLIC WORKS

BRIDGE PROGRESS REPORT

June 2018

(prepared July 2, 2018)

Given the number of bridge projects affecting the Township we have decided to provide a report to keep everyone updated on the status of these projects. While most of these projects are not under our control, we are making every effort to be involved in the coordination and planning, such that we can disseminate information and address London Grove Township concerns.

| | | |
|-------------------------------------|---------------|--|
| <u>STATE STREET BRIDGE</u> - | Location: | State St between Indian Run & Avondale Borough |
| | Municipality: | Avondale Borough |
| | Owner: | Chester County |
| | Contractor: | Column Construction |
| | Status: | OPEN |
| | Completion: | 06/21/18 |

Construction was completed on 6/21/18 and the Bridge was open to traffic. To prevent further delays London Grove Township provided a type "M" inlet cover, from our inventory, to Chester County. Chester County will be replacing this cover, thru Column Construction, as soon as possible.

| | | |
|------------------------------------|---------------|-----------------------------------|
| <u>VALLEY ROAD BRIDGE</u> - | Location: | Valley Rd just off S. Guernsey Rd |
| | Municipality: | London Grove Township |
| | Owner: | Chester County |
| | Contractor: | Lobar Site Development |
| | Status: | CLOSED - Under Construction |
| | Completion: | December 2019 |

Latest construction meeting was held 07/02/18. Work on demolishing of existing bridge is ongoing. Peco has completed gas line work and is working on utility line relocation. Lobar Site is currently working on mud slabs and abutment walls. The temporary bridge is not being utilized which is placing heavy truck traffic on Valley Rd, causing impacts. The temporary bridge is constructed according to plan, and the larger AASHTO # 1 stone is required due to erosion concerns. The temporary bridge will be for Hytech and our use only, not general traffic. While the counties contract does not require completion until December of 2019, based on the status we should see the bridge open in late 2018. Next meeting 07/18/18.

EWING ROAD BRIDGE -

| | |
|---------------|-----------------------------|
| Location: | Ewing Rd @ West Woodview Rd |
| Municipality: | London Grove Township |
| Owner: | PennDOT |
| Contractor: | Walsh Granite |
| Status: | OPEN |
| Completion: | June 2018 |

This project is part of the PennDOT Rapid Bridge replacement program. Project is complete and open to traffic.

McCUE ROAD BRIDGE -

| | |
|---------------|--|
| Location: | McCue Rd between Woodview Road & Church Road |
| Municipality: | London Grove Township |
| Owner: | London Grove Township |
| Contractor: | TBD |
| Status: | OPEN – Design |
| Completion: | TBD |

Final design has been received and is under review along with bidding documents.