

LONDON GROVE TOWNSHIP

PUBLIC WORKS

BRIDGE PROGRESS REPORT

April 2018

(prepared April 25, 2018)

Given the number of bridge projects affecting the Township we have decided to provide a report to keep everyone updated on the status of these projects. While most of these projects are not under our control, we are making every effort to be involved in the coordination and planning, such that we can disseminate information and address London Grove Township concerns.

<u>STATE STREET BRIDGE</u> -	Location:	State St between Indian Run & Avondale Borough
	Municipality:	Avondale Borough
	Owner:	Chester County
	Contractor:	Column Construction
	Status:	CLOSED - Under Construction
	Completion:	05/25/18

Latest construction meeting was held 4/12/18, project is on schedule for 5/25/18 completion date. Diaphragms were placed 4/10/18 and the bridge deck was poured 04/23/18. The County, Avondale and London Grove continue to work with PECO to elevate any potential delays from the gas line cut over; Next meeting April 26, 2018.

<u>VALLEY ROAD BRIDGE</u> -	Location:	Valley Rd just off S. Guernsey Rd
	Municipality:	London Grove Township
	Owner:	Chester County
	Contractor:	Lobar Site Development
	Status:	CLOSED - Under Construction
	Completion:	December 2019

Latest construction meeting was held 04/23/18. The temporary crossing has been constructed and the majority of utility relocations are complete. The bridge will be fully closed on 5/1/18, due to PennDOT inspection requirements. Work will resume on 5/15/18 once stream restrictions are lifted. The temporary bridge will be for Hytech and our use only, not general traffic. Next meeting 05/07/18.

EWING ROAD BRIDGE -

Location: Ewing Rd @ West Woodview Rd
Municipality: London Grove Township
Owner: PennDOT
Contractor: Walsh Granite
Status: CLOSED – Under Construction
Completion: June 2018

This project is part of the PennDOT Rapid Bridge replacement program. Piles and abutments have been poured. Deck is scheduled to be poured this week. Mock up is scheduled for week of 4/30/18. Project is on schedule for a mid-May opening.

McCUE ROAD BRIDGE -

Location: McCue Rd between Woodview Rd & Church Rd
Municipality: London Grove Township
Owner: London Grove Township
Contractor: TBD
Status: OPEN – Design
Completion: TBD

Carroll Engineering is currently working on the final design and bid documents for this project.